Item no	From	Unit	nos	L (m)	B 1 (m)	B 2 (m)	(B1+B2)/2 (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9	10	11
26	Providing and fixing cement base precast, pre-polished cement concrete designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, gridding the edge to half/full round wherever required, labour curing complete as per specification and as per the direction of engineer in charge of work									
	Measurements recorded on (									
		Sqm								
	Ramp		1	30.00	6.80	7.00	6.90		207.00	
			1	11.60	7.00	7.06	7.03		81.55	
	Front portico		1	6.30	5.75	5.75	5.75		36.23	
			1	11.80	5.70	5.70	5.70		67.26	
			1	12.90	7.00	7.00	7.00		90.30	
	Gate		1	2.70	7.80	7.80	7.80		21.06	
							Total Qty		**503.39**	
							Limited to Qty		**473.00**	

Checked.
E.E. (Project) 3/18

For RUDRAPRASAD CONSULTANTS
Partner. / s.

PMC Contractor

27/3/18
Asst. Engineer(Project)

Asst. Executive Engineer
Project Division
Asst. Executive Engineer(Project)